

GOVERNMENT OF ANDHRA PRADESH
ABSTRACT

NABARD- RIDF XV- Srikakulam District – providing BT to the road from Palavalasa to Pedavenkatapuram via Ravivalasa – Granting of Extension of Agreement Time up to 30.06.2011 with out any liquidated damages - Orders - Issued.

-X-
PANCHAYAT RAJ AND RURAL DEVELOPMENT (PROGS.II) DEPARTMENT

G.O.Rt.No.623

Dated:23.04.2011

Read the following:

1. G.O.Rt.No.1845, PR&RD (Progs.II) Dept, dated. 11.12.2009
2. From the CE(PR), NABARD, Hyd.Lr.No.NB1/ 145/ Palavalasa/ SKLM/ RIDF XV/ 2011, Dated. 09.03.2011

ORDER:

In the circumstances reported by the Chief Engineer, Panchayat Raj, NABARD, Hyderabad in his letter 2nd read above, Government after careful examination of the proposal, hereby accord Extension of Agreement Time up to 30.06.2011 in respect to the work "Providing BT to the road from Palavalasa to Pedavenkatapuram via Ravivalasa" in Srikakulam district, with out any liquidated damages as the delay was only due to administrative nature and not attributable to the contractor.

2. The Chief Engineer, Panchayat Raj, NABARD, Hyderabad, is requested to take necessary action accordingly.
3. This orders issues with the concurrence of the Finance (WA-I) Department, vide their U.O.No 7474/129/RIDF/WA-I/11 dated 29.3.2011.
4. A copy of this order is available on the Internet and can be accessed at www.ap.gov.in/goir.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

Dr. RAJIV SHARMA

PRINCIPAL SECRETARY TO GOVERNMENT

To:

The Chief Engineer, Panchayat Raj, NABARD, Hyderabad.

The Superintending Engineer, Panchayat Raj, Srikakulam.

The OSD to M (Panchayat Raj & RWS)

Copy to

The Finance (WA-I) Department

$$S_c / S_f$$

// FORWARDED::BY ORDER //

SECTION OFFICER